D S R Infratech

No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Date .: .....

DSR/ QC /010-2020/BBMP/ YPD

Date:27_08_2021

To,
The Executive engineer,
Yelahanka Project Division,
Bangalore

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Package No-14

1. Construction of Classrooms and providing basic amenities to Yelahanka Govt First Grade College in Yelahanka Division
2. Construction of Health Building at B Sector in Ward No.04 in Yelahanaka Satelite Town Sub Division
3. Construction of Samudhaya Bhavana at Best County-III and Providing Gym Equipments at Best County-II in Ward No.03 Yelahanka Sub Division

Item No	Description of Work	Unit	Qty	Remarks
2	Providing and Filling in foundation with granite / trap broken metal 100mm. a nd down size, with approved sand including hand packing, ramming, watering,	Cum	34.59	Work done up to Billed Quantity and the Quality is Satisfactory
4	Providing and laying in position plain cement concrete of mix (M15) with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. All terms and conditions are as per Tender Document.	Cum	34.59	Work done up to Billed Quantity and the Quality is Satisfactory
10	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts.	Sqm	349.57	Work done up to Billed Quantity and the Quality is Satisfactory
11	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors.	Sqm	310.77	Work done up to Billed Quantity and the Quality is Satisfactory
12	KSRB 4-6.9 : Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all	Sqm	20.23	Work done up to Billed Quantity and the Quality is Satisfactory

AEE

E.E. (Project)

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

21	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum, (Head room)	Cum	15.78	Work done up to Billed Quantity and the Quality is Satisfactory
23	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, including cost of all materials, labour, HOM of machinery, finishing, curing	Sqm	22.57	Work done up to Billed Quantity and the Quality is Satisfactory
24	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. complete as per specifications.and directions of the Engineer in charge. (First Floor) Qty Above 125%	Sqm	54.96	Work done up to Billed Quantity and the Quality is Satisfactory
25	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. complete as per specifications.and directions of the Engineer in charge. (Second Floor)	Sqm	24.48	Work done up to Billed Quantity and the Quality is Satisfactory
26	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, (Third Floor)Qty Above 125%	Sqm	43.70	Work done up to Billed Quantity and the Quality is Satisfactory
28	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required (Ground floor).	tonne	1.13	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

29	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire, complete as per design complete as per specifications.and directions of the Engineer in charge.(First Floor)	tonne	1.00	Work done up to Billed Quantity and the Quality is Satisfactory
30	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design. (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of Machinery (Second Floor). **Qty Upto 125%**	tonne	1.00	Work done up to Billed Quantity and the Quality is Satisfactory
31	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary. (Third Floor)	tonne	19.01	Work done up to Billed Quantity and the Quality is Satisfactory
32	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (Head room). Qty Above 125%	tonne	2.23	Work done up to Billed Quantity and the Quality is Satisfactory
33	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 including cost of materials, labour charges, scaffolding, curing, hire charges of machineries etc.	Sqm	271.51	Work done up to Billed Quantity and the Quality is Satisfactory

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

34	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2l. including cost of materials, labour charges, scaffolding, curing, hire charges of machineries etc.(First Floor)	Sqm	202.59	Work done up to Billed Quantity and the Quality is Satisfactory
35	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2. including cost of materials, labour charges, scaffolding, curing, hire charges of machineries etc. (Second Floor)	Sqm	205.66	Work done up to Billed Quantity and the Quality is Satisfactory
36	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2. including cost of materials, labour charges, scaffolding, curing, hire charges of machineries etc.(Third Floor)	Sqm	1129.47	Work done up to Billed Quantity and the Quality is Satisfactory
37	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2. including cost of materials, labour charges, scaffolding, curing, hire charges of machineries etc .(Head Room Floor)	Sqm	128.14	Work done up to Billed Quantity and the Quality is Satisfactory
38	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2. Including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc.	Sqm	76.22	Work done up to Billed Quantity and the Quality is Satisfactory
39	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2. Including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc. (First Floor	Sqm	54.85	Work done up to Billed Quantity and the Quality is Satisfactory

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner

40	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2. Including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc, (Second Floor)	Sqm	54.85	Work done up to Billed Quantity and the Quality is Satisfactory
41	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2. Including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc. Third Floor)	Sqm	54.85	Work done up to Billed Quantity and the Quality is Satisfactory
42	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2. Including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc. (Head Room)	Sqm	17.15	Work done up to Billed Quantity and the Quality is Satisfactory
43	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing.	Sqm	219.01	Work done up to Billed Quantity and the Quality is Satisfactory
44	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing. (First Floor)	Sqm	228.50	Work done up to Billed Quantity and the Quality is Satisfactory
45	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing. (Second Floor)	Sqm	229.40	Work done up to Billed Quantity and the Quality is Satisfactory
46	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. rendering, Providing and removing scaffolding, including cost of materials, labour, curing. (Third Floor)	Sqm	764.25	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

T No: 29AOFPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

ef.

Date .: .....

47	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing. (Head room)	Sqm	275.08	Work done up to Billed Quantity and the Quality is Satisfactory
48	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing. Qty Above 125%	Sqm	812.90	Work done up to Billed Quantity and the Quality is Satisfactory
49	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing. (First Floor)	Sqm	471.33	Work done up to Billed Quantity and the Quality is Satisfactory
50	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing.(second Floor)	Sqm	471.33	Work done up to Billed Quantity and the Quality is Satisfactory
51	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing. (Third Floor)	Sqm	1508.30	Work done up to Billed Quantity and the Quality is Satisfactory
52	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing. (Head room)	Sqm	53.04	Work done up to Billed Quantity and the Quality is Satisfactory
53	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, including Providing and removing scaffolding, including cost of materials, labour, curing.	Sqm	518.93	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

ST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date :

54	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, including Providing and removing scaffolding, including cost of materials, labour, curing.(First Floor)	Sqm	334.10	Work done up to Billed Quantity and the Quality is Satisfactory
55	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, including Providing and removing scaffolding, including cost of materials, labour, curing. (Second Floor)	Sqm	334.10	Work done up to Billed Quantity and the Quality is Satisfactory
56	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, including Providing and removing scaffolding, including cost of materials, labour, curing. (Third Floor)	Sqm	334.10	Work done up to Billed Quantity and the Quality is Satisfactory
57	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing.(Head Room)	Sqm	21.06	Work done up to Billed Quantity and the Quality is Satisfactory
61	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge. (ThirdFloor)	Sqm	143.44	Work done up to Billed Quantity and the Quality is Satisfactory
63	Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications.and directions of the Engineer in charge.	Sqm	994.97	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

68	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specificationsand directions of the Engineer in charge.(Third Floor)	Sqm	534.85	Work done up to Billed Quantity and the Quality is Satisfactory
77	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc. using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 900mm.(Third Floor)	Sqm	624.74	Work done up to Billed Quantity and the Quality is Satisfactory
89	Fixing of door frames in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead up to 50 m. including cost of materials, labour charge.	Nos	8	Work done up to Billed Quantity and the Quality is Satisfactory
90	Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries.	Cum	1.64	Work done up to Billed Quantity and the Quality is Satisfactory
94	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries. (Excluding cost of fixtures).(Third Floor)	Sqm	15.80	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

111	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery. (Second Floor) Qty Above 125%.	kg	4370.87	Work done up to Billed Quantity and the Quality is Satisfactory
114	Providing and fixing M.S.Grill over existing compound wall as per, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and directions of the Engineer in charge. . (First Floor)	Sqm	291.73	Work done up to Billed Quantity and the Quality is Satisfactory
115	Providing and fixing M.S.Grill over existing compound wall as per, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification	Sqm	10753.	Work done up to Billed Quantity and the Quality is Satisfactory

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner

	and directions of the Engineer in charge, , (Second Floor)			
116	Providing and fixing M.S.Grill over existing compound wall as per, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc. (Third Floor)	Sqm	404.15	Work done up to Billed Quantity and the Quality is Satisfactory
126	Fabricating, supplying and erecting M.S, TubularTruss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all themembers including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc.	kgs	17060.4	Work done up to Billed Quantity and the Quality is Satisfactory
127	Puffed panel (Data Rate)Lightweight, energy-efficient and durable panels , PUF panels consist of a rigid core sandwiched between sheet metal structural boards. PUF insulated sandwich panels integrate joists and studs, insulation, vapor and air barriers.	Sqm	696.28	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7
Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Date .: .....

128	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after thoroughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour.	Sqm	385.32	Work done up to Billed Quantity and the Quality is Satisfactory
129	Providing & Fixing of Mineral Fibre Suspended Ceiling System in the module size of 600x600x19mm with exposed grid. The tiles should have Humidity Resistance(RH) of 99%, Light Reflectance 87%, Thermal conductivity k=0.052-0.057w/m K,NRC-0.7, colour white, Fire Performance UK A2 S1, do with antimicrobial coating on the face of the tile, suitable for zone 4 area according to NF S 90-35:2003 with clean room clss of ISO 5(class 100), Decontamination class of CP10 and Bacteriological cleanliness class B1 for specific strains and reduction in colony size. Wash ability properties of 500 wash cycles as per ASTM D-4828 and suitable for Green Building application with Recycled content of 37%. The tile shall be laid on 24mm wide T-section flanges colour white having rotary stitching on all t sections i.e. the main runner, 1200mm & 600mm cross tees with web height f 38mm and a load carrying sections should have a galvanizing of 90grmas per sqm and need to be installed with suspension system of approved make.	Sqm	534.26	Work done up to Billed Quantity and the Quality is Satisfactory
228	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour. (First Floor) Qty Above 125%.	Sqm	26.92	Work done up to Billed Quantity and the Quality is Satisfactory
229	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour. (second Floor) Qty Above 125%.	Sqm	82.10	Work done up to Billed Quantity and the Quality is Satisfactory
242	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications	Sqm	994.97	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Date .: .....

	and directions of the Engineer in charge (head room)			
CRL -1	KSRB 2.5 : Earthwork excavation (in deposited soil) and filling sides of foundation upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with all lead and lift including cost of all labour complete as per specifications. specification. No. KBS 2.9.9 / 2.9.10.1 / 2.1.1 — etc., complete with all lead & lift and as per the instructions and directions of the Engineer-In-Charge of the work. (Page no-7, Item No-2.12 of PWD SR 2018-19.)..	Cum	509.81	Work done up to Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Part bill. Work done up to Billed Quantity and the Quality is Satisfactory.

With Regards,

D.S.R Infratech Bangalore

For,

DSR Infratech Date 8/9/2021 BENGALURU

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner